COMPLETION REPORT

1	Name of the Work	Improvements to roads and drains at Vinayakanagar main road and surrounding area in ward No.12, Shettyhalli sub Division.
2	Sanctioned Estimate No. and date	BBMP/CE/DZ/TS/416/17-18 Dated:27.12.2017
3	Head of Account which is chargeable	P3332 (Job Code 012-18-000005)
4	Instrument Order No. and date	EE/DD/WO/37 /18-19 dated: 11.09.2018
5	Name of Contractor	M/s Technical Manager(West), KRIDL
6 a	Time Stipulated for Completion of Work	90 days
b	Delay in Execution of Work	
7	Measurement recorded in	MB No. 2261/18–19 Page No. 226001–226006
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/Junior Engineer	Suresh Devathraj, AE
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 50.00 Lakhs	49,96,534.62	-	3500 -00

4996500 -00

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

18/01

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057